

ID	Název úkolu	Doba trvání	Zahájení	Dokončení	Čtvrt. 4, 2019												Čtvrt. 1, 2020			Čtvrt. 2, 2020			Čtvrt. 3, 2020			Čtvrt. 4, 2020			Čtvrt. 1, 2021			Čtvrt. 2, 2021			Čtvrt. 3, 2021			Čtvrt. 4, 2021			Čtvrt. 1, 2022			Čtvrt. 2, 2022			Čtvrt. 3, 2022					
					IX	X	XI	XII	I	II	III	IV	V	VI	VII	VIII	IX	X	XI	XII	I	II	III	IV	V	VI	VII	VIII	IX	X	XI	XII	I	II	III	IV	V	VI	VII	VIII	IX											
1	brno bosonohy	996 dny	24.10. 19	15.07. 22	◆ 24.10.																																															
2	zahájení stavby	0 dny	24.10. 19	24.10. 19	◆ 01.03.																																															
3	zahájení etapy III	0 dny	01.03. 20	01.03. 20	◆ 24.10.																																															
4	etapa III	897 dny	31.01. 20	15.07. 22	◆ 01.03.																																															
5	fáze I	295 dny	31.01. 20	20.11. 20	◆ 24.10.																																															
6	Přeložky CETIN - Bosonožské náměstí spodní část	30 dny	31.01. 20	29.02. 20	◆ 01.03.																																															
7	Bosonožské náměstí spodní část	144 dny	01.03. 20	22.07. 20	◆ 24.10.																																															
8	Bosonožské náměstí komunikace	121 dny	23.07. 20	20.11. 20	◆ 01.03.																																															
9	Přeložky CETIN - Průjezdni	14 dny	01.03. 20	14.03. 20	◆ 24.10.																																															
10	ul. Průjezdni	119 dny	15.03. 20	11.07. 20	◆ 01.03.																																															
11	ul. Průjezdni - komunikace	91 dny	12.06. 20	10.09. 20	◆ 24.10.																																															
12	Přeložky CETIN - ul. Pražská za mostem	24 dny	01.03. 20	24.03. 20	◆ 01.03.																																															
13	ul. Pražská za mostem	119 dny	25.03. 20	21.07. 20	◆ 24.10.																																															
14	fáze II	640 dny	01.03. 20	30.11. 21	◆ 01.03.																																															
15	Přeložky CETIN - Bosonožské náměstí Pravá strana	20 dny	04.07. 20	23.07. 20	◆ 24.10.																																															
16	Bosonožské náměstí pravá strana	123 dny	23.07. 20	22.11. 20	◆ 01.03.																																															
17	Bosonožské náměstí pravá strana - komunikace	122 dny	23.11. 20	24.03. 21	◆ 24.10.																																															
18	Přeložky CETIN - ul. Zájedni	24 dny	01.03. 20	24.03. 20	◆ 01.03.																																															
19	spodní část ul. Zájedni	123 dny	23.07. 20	22.11. 20	◆ 24.10.																																															
20	spodní část ul. Zájedni - komunikace	182 dny	23.11. 20	23.05. 21	◆ 01.03.																																															
21	Přeložky CETIN - Ul. Vzhledná	15 dny	09.07. 20	23.07. 20	◆ 24.10.																																															
22	ul. Vzhledná	180 dny	23.07. 20	18.01. 21	◆ 01.03.																																															
23	ul. Vzhledná - komunikace	122 dny	01.08. 21	30.11. 21	◆ 24.10.																																															
24	fáze III	266 dny	30.10. 20	22.07. 21	◆ 01.03.																																															
25	Přeložky CETIN - Bosonožské náměstí Pravá strana	25 dny	30.10. 20	23.11. 20	◆ 24.10.																																															
26	Bosonožské náměstí levá strana	91 dny	23.11. 20	21.02. 21	◆ 01.03.																																															
27	Bosonožské náměstí levá strana - komunikace	151 dny	22.02. 21	22.07. 21	◆ 24.10.																																															
28	Přeložky CETIN - Bosonožské náměstí Pravá strana	20 dny	03.11. 20	22.11. 20	◆ 01.03.																																															
29	ul. Zájedni horní část	91 dny	23.11. 20	21.02. 21	◆ 24.10.																																															
30	ul. Zájedni horní část - komunikace	151 dny	22.02. 21	22.07. 21	◆ 01.03.																																															
31	fáze IV	261 dny	03.02. 21	21.10. 21	◆ 24.10.																																															
32	Přeložky CETIN - Rušná	10 dny	16.04. 21	25.04. 21	◆ 01.03.																																															
33	ul. Rušná	89 dny	25.04. 21	22.07. 21	◆ 24.10.																																															
34	ul. Rušná - komunikace	91 dny	23.07. 21	21.10. 21	◆ 01.03.																																															
35	Přeložky CETIN - Ztracená	10 dny	16.03. 21	25.03. 21	◆ 24.10.																																															
36	ul. Ztracená	120 dny	25.03. 21	22.07. 21	◆ 01.03.																																															
37	ul. Ztracená - komunikace	61 dny	23.07. 21	21.09. 21	◆ 24.10.																																															
38	Přeložky CETIN - Přímá spodní část	20 dny	03.02. 21	22.02. 21	◆ 01.03.																																															
39	ul. Přímá - spodní část	151 dny	22.02. 21	22.07. 21	◆ 24.10.																																															
40	ul. Přímá - spodní část - komunikace	151 dny	23.05. 21	20.10. 21	◆ 01.03.																																															
41	fáze V	271 dny	25.05. 21	19.02. 22	◆ 24.10.																																															
42	Přeložky CETIN - Přímá - horní část	20 dny	02.10. 21	21.10. 21	◆ 01.03.																																															
43	ul. Přímá - horní část	61 dny	21.10. 21	20.12. 21	◆ 24.10.																																															
44	ul. Přímá - horní část - komunikace	61 dny	21.12. 21	19.02. 22	◆ 01.03.																																															
45	Přeložky CETIN - Vratná	30 dny	25.05. 21	23.06. 21	◆ 24.10.																																															
46	ul. Vratná	121 dny	23.06. 21	21.10. 21	◆ 01.03.																																															
47	ul. Vratná - komunikace	92 dny	22.09. 21	22.12. 21	◆ 24.10.																																															
48	fáze VI	867 dny	01.03. 20	15.07. 22	◆ 01.03.																																															
49	Přeložky CETIN - za Vodojemem	30 dny	24.06. 21	23.07. 21	◆ 24.10.																																															
50	ul. Za Vodojemem	181 dny	23.07. 21	19.01. 22	◆ 01.03.																																															
51	ul. Za Vodojemem - komunikace	165 dny	20.01. 22	03.07. 22	◆ 24.10.																																															
52	Přeložky CETIN - ul. Přímá - část do Rebovky	20 dny	01.03. 20	20.03. 20	◆ 01.03.																																															
53	ul. Přímá - část do Rebovky	62 dny	21.12. 21	20.02. 22	◆ 24.10.																																															
54	ul. Přímá - část do Rebovky - komunikace	62 dny	22.01. 22	24.03. 22	◆ 01.03.																																															
55	Přeložky CETIN - ul. Přímá - část do Rebovky	20 dny	02.10. 21	21.10. 21	◆ 24.10.																																															
56	ul. Pusty	91 dny	21.10. 21	19.01. 22	◆ 01.03.																																															
57	ul. Pusty - komunikace	135 dny	20.01. 22	03.06. 22	◆ 24.10.																																															
58	Přeložky CETIN - ul. Přímá - část do Rebovky	20 dny	02.10. 21	21.10. 21	◆ 01.03.																																															
59	ul. Jámy	153 dny	21.10. 21	22.03. 22	◆ 24.10.																																															
60	ul. Jámy - komunikace	115 dny	23.03. 22	15.07. 22	◆ 01.03.																																															
61	etapa IV	895 dny	02.02. 20	15.07. 22	◆ 24.10.																																															
62	fáze I	334 dny	02.02. 20	31.12. 20	◆ 01.03.																																															
63	Přeložky CETIN - ul. Hoštická - spodní část	30 dny	02.02. 20	02.03. 20	◆ 24.10.																																															
64	ul. Hoštická - spodní část	305 dny	02.03. 20	31.12. 20	◆ 01.03.																																															

ID	Název úkolu	Doba trvání	Zahájení	Dokončení	Čtvrt. 4, 2019												Čtvrt. 1, 2020			Čtvrt. 2, 2020			Čtvrt. 3, 2020			Čtvrt. 4, 2020			Čtvrt. 1, 2021			Čtvrt. 2, 2021			Čtvrt. 3, 2021			Čtvrt. 4, 2021			Čtvrt. 1, 2022			Čtvrt. 2, 2022			Čtvrt. 3, 2022					
					IX	X	XI	XII	I	II	III	IV	V	VI	VII	VIII	IX	X	XI	XII	I	II	III	IV	V	VI	VII	VIII	IX	X	XI	XII	I	II	III	IV	V	VI	VII	VIII												
65	fáze II	528 dny	10.07. 20	19.12. 21																																																
66	Přeložky CETIN - ul. Vzhledná	30 dny	10.07. 20	08.08. 20																																																
67	ul. Vzhledná	153 dny	01.03. 21	31.07. 21																																																
68	Přeložky CETIN - ul. Vrchní - jedna větev	30 dny	10.07. 20	08.08. 20																																																
69	ul. Vrchní - jedna větev	140 dny	08.08. 20	25.12. 20																																																
70	ul. Vrchní - jedna větev - komunikace	90 dny	21.09. 21	19.12. 21																																																
71	fáze III	639 dny	02.03. 20	30.11. 21																																																
72	Přeložky CETIN - ul. Hoštická - horní část	30 dny	11.05. 20	09.06. 20																																																
73	ul. Hoštická - horní část	183 dny	02.03. 20	31.08. 20																																																
74	ul. Hoštická - komunikace komplet	334 dny	01.01. 21	30.11. 21																																																
75	fáze IV	608 dny	01.08. 20	31.03. 22																																																
76	Přeložky CETIN - ul. Padělíky	30 dny	17.05. 21	15.06. 21																																																
77	ul. Padělíky	244 dny	01.03. 21	30.10. 21																																																
78	ul. Padělíky	152 dny	31.10. 21	31.03. 22																																																
79	Přeložky CETIN - ul. U smyčky	30 dny	18.12. 20	16.01. 21																																																
80	ul. U smyčky	212 dny	01.08. 20	28.02. 21																																																
81	ul. U smyčky - komunikace	152 dny	01.03. 21	30.07. 21																																																
82	Přeložky CETIN - ul. Vrchní - horní část	30 dny	24.06. 21	23.07. 21																																																
83	ul. Vrchní - horní část	60 dny	23.07. 21	20.09. 21																																																
84	ul. Vrchní - horní část - komunikace	90 dny	21.09. 21	19.12. 21																																																
85	fáze V	283 dny	12.05. 20	18.02. 21																																																
86	Přeložky CETIN - ul. Práčata - spodní část	30 dny	12.05. 20	10.06. 20																																																
87	ul. Práčata - spodní část	200 dny	03.08. 20	18.02. 21																																																
88	fáze VI	469 dny	18.12. 20	31.03. 22																																																
89	Přeložky CETIN - ul. Rebovka	30 dny	18.12. 20	16.01. 21																																																
90	ul. Rebovka	180 dny	16.01. 21	14.07. 21																																																
91	ul. Rebovka - komunikace	90 dny	15.07. 21	12.10. 21																																																
92	Přeložky CETIN - ul. Práčata - horní část	30 dny	18.12. 20	16.01. 21																																																
93	ul. Práčata - horní část	194 dny	19.02. 21	31.08. 21																																																
94	ul. Práčata komunikace komplet	212 dny	01.09. 21	31.03. 22																																																
95	fáze VII	543 dny	01.06. 20	25.11. 21																																																
96	Přeložky CETIN - ul. Křivánky - spodní část	30 dny	01.06. 20	30.06. 20																																																
97	ul. Křivánky - spodní část	118 dny	01.07. 20	26.10. 20																																																
98	ul. Křivánky - spodní část - komunikace	210 dny	30.04. 21	25.11. 21																																																
99	Přeložky CETIN - ul. Skalní	30 dny	01.07. 20	30.07. 20																																																
100	ul. Skalní	180 dny	27.10. 20	24.04. 21																																																
101	ul. Skalní komunikace	210 dny	30.04. 21	25.11. 21																																																
102	fáze VIII	656 dny	28.09. 20	15.07. 22																																																
103	Přeložky CETIN - ul. Mlaty	30 dny	03.01. 22	01.02. 22																																																
104	ul. Mlaty	130 dny	01.02. 22	10.06. 22																																																
105	ul. Mlaty - komunikace	65 dny	12.05. 22	15.07. 22																																																
106	Přeložky CETIN - ul. K Berce	30 dny	01.04. 21	30.04. 21																																																
107	ul. K Berce	140 dny	30.04. 21	16.09. 21																																																
108	ul. K Berce - komunikace	150 dny	17.09. 21	13.02. 22																																																
109	Přeložky CETIN - ul. Křivánky - horní část	30 dny	28.09. 20	27.10. 20																																																
110	ul. Křivánky - horní část	185 dny	27.10. 20	29.04. 21																																																
111	ul. Křivánky - horní část - komunikace	210 dny	30.04. 21	25.11. 21																																																
112	fáze IX	544 dny	12.04. 20	07.10. 21																																																
113	Přeložky CETIN - ul. Troubská	15 dny	17.03. 21	31.03. 21																																																
114	Uzavření ul. Troubské	0 dny	31.03. 21	31.03. 21																																																
115	Uzavření ul. Troubské	190 dny	01.04. 21	07.10. 21																																																
116	Otevření ul. Troubské	0 dny	07.10. 21	07.10. 21																																																
117	ul. Troubská	190 dny	01.04. 21	07.10. 21																																																
118	ul. Troubská - komunikace	190 dny	01.04. 21	07.10. 21																																																
119	Přeložky CETIN - ul. Ostopovická	20 dny	12.04. 20	01.05. 20																																																
120	ul. Ostopovická	180 dny	01.05. 20	27.10. 20																																																
121	ul. Ostopovická - komunikace	140 dny	30.07. 20	16.12. 20																																																
122	Přeložky CETIN - ul. Kolmá	31 dny	01.05. 20	31.05. 20																																																
123	ul. Kolmá	92 dny	01.06. 20	31.08. 20																																																
124	ul. Kolmá - komunikace	70 dny	02.08. 20	10.10. 20																																																
125	fáze X	166 dny	03.08. 20	15.01. 21																																																
126	Přeložky CETIN - ul. Ševčenkova	30 dny	03.08. 20	01.09. 20																																																
127	ul. Ševčenkova	137 dny	01.09. 20	15.01. 21																																																